

**BID FORM**  
**PROJECT POPPY ELEVATED TANK PHASE 2B**  
**MARSHALL COUNTY, MISSISSIPPI**

**BASE BID:**

1. **NEW TANK AND ACCESSORIES:** One (1) new 1,000,000-gallon leg style elevated steel water storage tank with overflow at 150'-0" above the top of foundations, head range of 35'-0", complete with all accessories, including geotechnical, structural design, pile foundations, testing, painting, disinfection, and all other work incidental thereto as shown on the Contract Drawings herein for the LUMP SUM amount of

\_\_\_\_\_ Dollars

(\$ \_\_\_\_\_ )

**ADD/DEDUCT FOR FOUNDATION MATERIALS:**

Sample Bid  
Form Only

Base Quantities for Soil Bearing Value of 2,500 Lbs./Sq. Ft.

Total Reinforcing Steel \_\_\_\_\_ Lbs.

Total Concrete \_\_\_\_\_ Cu. Yd.

Add or Deduct for SBV different than 2,500 Lbs./Sq. Ft.

Reinforcing Steel @ \_\_\_\_\_ Lbs.

Concrete @ \_\_\_\_\_ Cu. Yd.

2. **16" DUCTILE IRON PIPE:** 40 L.F. of 16" ductile iron pipe as shown on the Contract Drawings for the price of \$ \_\_\_\_\_ per foot and the total amount of

\_\_\_\_\_ Dollars

(\$ \_\_\_\_\_ )

3. **16" GATE VALVE AND BOX:** 1- 16" gate valve and box as shown on the Contract Drawings for the price of \$\_\_\_\_\_ per each and the total amount of

\_\_\_\_\_Dollars

(\$\_\_\_\_\_)

4. **TANK SIGN:** Tank sign on each side of the tank box as shown on the Contract Drawings for the price of \$\_\_\_\_\_ per each and the total amount of

\_\_\_\_\_Dollars

(\$\_\_\_\_\_)

**TOTAL BASE BID:**

\_\_\_\_\_Dollars

(\$\_\_\_\_\_)

Sample  
Bid Form  
Only